



## WOOD/PELLET STOVE/FIREPLACE PRE-INSPECTION CHECKLIST

This checklist is designed to be generic in content and may not include all requirements for your particular installation. The manufacturer's installation instruction must be adhered to and available to the inspector at the time of the inspection. Be sure you can answer YES to all of the questions before calling for inspection. Failure of the inspection will require a reinspection fee to be paid.

<u>REFERENCE</u>		<u>COMPLIANCE</u>	
		Yes	No
WAC 296-150M-0010	Alteration Permit purchased and insignia issued.	<input type="checkbox"/>	<input type="checkbox"/>
3280.709(g)	Fireplace/wood or pellet stove is NOT installed in a sleeping room.	<input type="checkbox"/>	<input type="checkbox"/>
3280.307(d)	Floor joists are NOT cut. (Cut floor joists require an engineering analysis and a plan review.)	<input type="checkbox"/>	<input type="checkbox"/>
3280.807(d)	Penetration of bottom board by combustion air ducts and grounding will be rodent-proofed. (Sealed)	<input type="checkbox"/>	<input type="checkbox"/>
3280.809(d)	Fireplace/wood or pellet stove is grounded with #8 copper grounding wire or equivalent and terminated at each end with an NEC approved grounding device. A paint penetrating washer shall be installed where connected to frame.	<input type="checkbox"/>	<input type="checkbox"/>
3280.709(g)(1)	Fireplace/wood or pellet stove is approved for manufactured (mobile) home installation. The appliance will be so labeled. Pellet stoves tested and issued by one of the following testing laboratories may be installed. (Warnack Hersey, NW Testing Laboratories, Pacific Inspection and Research Laboratories, OMNI, Underwriters Laboratories)	<input type="checkbox"/>	<input type="checkbox"/>
3280.703			
3280.709(g)(1)	Combustion air inlet conducts outside air directly into fire chamber and prevents hearth droppings onto area below mobile home. (Check that skirting is adequately vented (no closable openings)).	<input type="checkbox"/>	<input type="checkbox"/>
3280.709(g)(1)	Fireplace/wood or pellet stove is secured to mobile home structure. (Check manufacturers installation instructions to see if appliance must be secured to a structural member.)	<input type="checkbox"/>	<input type="checkbox"/>
3280.709(g)(1)	Hearth extension is 16 inches in front of opening and 8 inches to each side of the fireplace/wood or pellet stove and shall be at least 3/8 inches thick of non-combustible material.	<input type="checkbox"/>	<input type="checkbox"/>
3280.709(g)(1)	A listed/approved chimney system for this appliance installed and securely attached to the stove. Screws used to secure chimney sections together shall not penetrate the inner liner.	<input type="checkbox"/>	<input type="checkbox"/>
3280.709©	Fireplace/wood or pellet stove and its chimney system will have clearances from combustible/non-combustible surfaces in accordance with the manufacturer's instructions.	<input type="checkbox"/>	<input type="checkbox"/>
3280.305(h)(3)	Roof rafters are NOT cut. (Cut rafters require an engineering analysis and a plan review)	<input type="checkbox"/>	<input type="checkbox"/>
3280.305(h)(4)	Roof penetrations for chimney are properly flashed and sealed.	<input type="checkbox"/>	<input type="checkbox"/>
3280,709(g)(1)	Chimney system extends 3 feet above roof and 2 feet above the highest part of the roof within 10 feet of the chimney and terminated with an approved spark arrester, and a storm collar is installed.	<input type="checkbox"/>	<input type="checkbox"/>

***NOTE: UNLESS OTHERWISE SPECIFIED IN CODE,  
 THE MANUFACTURER'S INSTALLATION INSTRUCTIONS MUST BE FOLLOWED.***